

Townsville City Bus Hub



PROJECT UPDATE

Date: 28 August 2017

Demolition is progressing rapidly

Markwell Group will continue breaking up the floor slab and footings during the coming week. As a section is dug out, the material is stockpiled and removed by truck on a progressive basis.

The time for completion of the removal of the slab and footings is not yet clear, as it depends on the size of the footings. There will also be some rock breaking this week, the amount of which also depends on the size of the footings.

Rock breaking will be done between the hours of 8:30 am and 3:30 pm, with minimal rock breaking between the hours of 8:30 am and 10:00 am.

When all the material has been removed, the ground will be levelled off and then track rolled by the excavator on site.

Normal work hours will be **7.00am to 5.00pm Monday to Friday**. In exceptional cases, work may be required outside these hours.

If you wish to receive further Project Updates by email, please email a note to that effect to mary@balfourconsulting.com.au – any questions can be sent to the same address or by phoning the number below.

We appreciate your patience and cooperation while these works are conducted.

Key Contact: For further information, please contact **Mary Balfour on 0408 972 536 or email mary@balfourconsulting.com.au**

Further information:



mary@balfourconsulting.com.au



0408 972 536



www.townsville.qld.gov.au